

EIA Appendix 11.2 - Construction Development Programme																
Activity	Month															Total
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	
	HGV Excluding Concrete															
Site Mobilisation	60															60
Access Track Construction		578	568	568	566	566	566	578								3990
Woodland / Felling					14											14
Turbine Foundations						12	12	12	10	10	10					66
Control Building/Substation			16	14	12	12	12	12	12	12						102
Cabling and Electrical Works										12	12	10				34
Crane Delivery										27				27		54
Turbine Erection										56	58	58	58	58		288
Fuel Delivery	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	30
Demobilisation															60	60
Sub-Total	62	580	586	584	594	592	592	604	24	119	82	70	60	87	62	4698
	Concrete Delivery															
Concrete Delivery						252	252	252	252	252	252					1512
Sub-Total	0	0	0	0	0	252	252	252	252	252	252	0	0	0	0	1512
	Staff Cars and Vans															
Site Mobilisation/Demobilisation	16														14	30
Substation Escort			4	4												8
Crane Delivery Escort										4				4		8
W.T.C. Escort										100	104	108	108	108		528
Staff	663	663	663	663	663	663	663	663	663	663	663	663	663	663	663	9945
Sub-Total	679	663	667	667	663	663	663	663	663	767	767	771	771	775	677	10519
Total Excluding Concrete Delivery	741	1243	1253	1251	1257	1255	1255	1267	687	886	849	841	831	862	739	15217
Overall Total	741	1243	1253	1251	1257	1507	1507	1519	939	1138	1101	841	831	862	739	16729
Daily Average (26 Day Month)	29	48	48	48	48	174	174	175	152	160	159	32	32	33	28	-